Original/Duplicate/ Triplicate

CONTRACT CERTIFICATE

(For Other Works)

No ..... Date.....2021

Division: **BBMP / YNK** Sub-Division: **Yelahanka Sub – Division.**

Bill Received No. Dated Divisional Cash Book Voucher No..... Dated.....

Sub Divisional **Work Code: 002-20-000107.**

Schedule Docket No. Head of Account: Est.Cost: **20.00** Lakhs B.R.No. :

Name of Work : Drilling of borewells in chowdeshwari ward no -02 of yelahanka sub division.

Name of Contractor and Full Addres : Sri Kishore Kumar M. No 520, 21st main road Chikkabommasandra Yelahanka new town Bangalore – 560064

Reference to Agreement No. EE/YNK.D/ **EPMT-01 /W.O/ 0098 /2020-21.** Date: 12-08-2020.

Certified that the measurements were taken by me on 30/04/2021 recorded of Pages 495017 to 495057 of measurement Book No. 4951 and that the work is satisfactorily executed.

Contractor **Officer-in-charge of work**

Certified that the measurement were taken by me on 30/04/2021 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub-Division Officer

Asst. Executive Engineer
Yelahanka Sub- Division
(BBMP Ynk. Zn)
Yelahanka, Bangalore

II Memorandum of Payment

1) Total value of work done or supplies made as per account within	
2) Deduct amount to be held in reserve being .....percent Rs.....	
3) " Balance	
4) Deduct Payment:	
a) Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D. No.....Amount adjusted towards cash advance recovery of	
b) Payments Now made { cost store or other material supplied. recovery of amount creditable to this/other work Amount paid on this bill Cheque / Cash.	
5) Balance being unpaid value of work done held in reserve.	
6) Deduct cash advance made on the Office cash Book Voucher No..... dated.....less adjustments.	
7) Net amount due to or from Contractor unadjustments items.	
8) Advance to Contractor for materials brought to site (as detailed) within.	
9) Value of Government materials supplied.	
Total amount adjusted -	

Contractor's Signature

Received Rs..... (in words).....

.....

by cash and by adjustment of Payment as per memorandum

(in final settlement of all demands) (For use in the Office)

Witness

1.

2.

Stamp

Dated Signature of Contractor

Paid by me by Cheque No.....Dated.....

Cash Rs.....

Dated.....

Initials of Officer making payment

Executive Engineer

sl no	Description of work	Previous		Present Measurement			Total up-to date		Rem
			cost	Qty	Rate	Cost	Qty	cost	
21	Supplying and fixing miniature circuit breakers on existing MCB Distribution boards using necessary fixing materials and 'C' Type curve indicator ON/OFF, Energy cross -3 with short circuit breaking capacity of 10K And Completed wiring confirming to IEC 60898 50-63 Amps TPN (P. No. 27 / I No.5.17.9) KPWD Electrical SR 2019-20		–	2.00	2241.00	4482.00	2.00	4482.00	
22	Cutting of road surface for pipeline trenches and disposing of the excavated stuff as directed including barricading, danger lighting etc., in the Asphalt surface road including cost of materials, labour, HOM complete as per specifications. (P. No.269/ I No 37.38 PWD SR 2018-19)		–	54.60	445.00	24297.00	54.60	24297.00	
23	KSRB 2-2 : Earthwork excavation by manual means for foundation of buildings, water supply and sanitary lines and electrical conduits etc., either in pits or in trenches 1.5m and above in width, in soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. including breaking of clods complete as per specifications. (P. No.6/ I No 2.3 PWD SR 2018-19)		–	273.00	296.00	80808.00	273.00	80808.00	
24	Supplying PVC ring tight pipes conformin to IS 4985 :2000 With latest amendments and conveying to work site rolling and lowering into trenches laying true line level and prefect linking at joints testing and commissoning incuding loading and un loading at both destinations and cuts of pipes wherever neccessary including joints of PVC pipes and specificals (excluding cost of pipes)with jointing of approvel type with all labour with all lead and lift incuding encasing the pipe alround to adepth of not less then 15cms with soft gravel or selected earth availble from the excavation etc.., completed and giving necessary hydralic test to the required pressure as per IS (Contractor will make his own arrangement for procuring water for testing)(P. No.133 / No 1.4 BWSSB SR 2018-19) 63mm outer dia, 6kg/sqcm & class 5		–	1092.00	114.00	124488.00	1092.00	124488.00	
25	Refilling available earth around pipe lines, cables in layers not exceeding 20cms in depth, compacting each deposited layer by ramming after watering with lead upto 50m. and lift upto 1.5 m. includingcost of all labour complete as per specifications. P. No. 7.1/ I No. (2.11) KPWD SR 2018-19		–	273.00	120.00	32760.00	273.00	32760.00	
26	KSRB: M400-17. Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications(P.No-155 / No-20.18 of PWD BCSR 2018-19)		–	109.20	1871.00	204313.20	109.20	204313.20	
27	Supplying fully automatic star-delta starter unit push button type with suitable wires, 3 contactors, one adjustable thermal timer mounted on a common base plate held in steel enclosure for use on 400/440 volts 3 phase and wired after fixing to the existing wooden board for motor Above 12.5 HP upto 25 HP (P No. 24 / I No.5.2.3 KPWD Electrical SR 2019-20)		–	2.00	7480.00	14960.00	2.00	14960.00	
					Sub total	1661009		1661009	
					GST 12%	199321		199321	
					Grand Total	1860330		1860330	
				bescom charges		23942.0		23942.0	
						1884272.1		1884272.1	

Certificates:

1 The above work is done satisfactorily and complete in all respect.
2 There is no department Material issue for the above work.
3 This works comes under BBMP Limit.

AE-02

Asst. Executive Engineer
Yelahanka Sub. Dvison
(BBMP Ynk. Zn)
Yelahanka, Bangalore